

Daily Progress Report

North Field Utility Corridor | Pump Station 3 Tie In | 14 Aug 2026

Report date	14 Aug 2026	Reporting period	0800 h to 1800 h
Weather	Overcast; light rain after 1500 h	Manpower	18

Progress against linked schedule activities

Activity ID	Discipline	Work completed today	Actual / Plan	Progress	Status
CIV-PS3-TR-0180	Civil	Excavate utility trench CH 0+180 to CH 0+220	40/40 m	100.0%	Complete
PIP-PS3-WLD-024	Piping	Complete field weld joints for utility header	22/24 joints	91.7%	Ongoing
ELE-PS3-CT-011	Electrical	Place cable trench bedding at MCC-02	140/160 m	87.5%	Ongoing
MECH-PS3-DWP-003	Mechanical	Relocate dewatering pump after water ingress	1/1 each	100.0%	Complete

Quality, constraints and next shift

Quality evidence	Piping visual testing accepted for two completed weld joints.
Constraint / action	Water ingress occurred after rainfall. The dewatering pump was relocated and the temporary-works action was closed before shift end.
Next shift	Complete two remaining piping weld joints. Continue electrical bedding and prepare MCC-02 cable trench for inspection.

Prepared by: A. Das, Site Supervisor
Fictional demonstration data for SIH26122 format testing.