

Daily Progress Report

North Field Utility Corridor | Pump Station 3 Tie In | 21 Aug 2026

Report date: 21 Aug 2026	Reporting period: 0800 h to 1800 h
Weather: Humid and cloudy. 34 C.	Manpower: 25 personnel on site

Progress against linked schedule activities

Activity ID	Discipline	Work completed today	Actual / Plan	Progress	Status
CIV-PS3-FND-003	Civil	Pump foundation structural concrete pour finished.	60/60 m3	100.0%	Complete
EQP-PS3-PMP-102	Static/Rotating Equipment	Crude Transfer Pump P-102 laser shaft alignment completed.	1/1 ea	100.0%	Complete
PIP-PS3-TIE-002	Piping	Tie-in spool fit-up at existing manifold M-01.	2/4 joints	50.0%	Ongoing
INS-PS3-CAL-003	Instrumentation	Control valve bench calibration at workshop.	4/10 ea	40.0%	Ongoing
HSE-PS3-GAS-001	HSE	Confined space atmospheric gas testing.	32/40 checks	80.0%	Ongoing

Quality, constraints and next shift

Quality evidence:	Pump laser alignment within 0.03mm tolerance. Gas testing zero LEL confirmed.
Next shift:	Complete manifold bolt torquing and continue control valve stroke testing.

Prepared by: Site Construction Supervisor | Fictional demonstration data for SIH26122 format testing.