

Daily Progress Report

North Field Utility Corridor | Pump Station 3 Tie In | 17 Aug 2026

Report date

17 Aug 2026

Reporting period

0800 h to 1800 h

Weather

Overcast, no rain

Manpower

20

Progress against linked schedule activities

Activity ID

Discipline

Work completed today

Actual / Plan

Progress

Status

CIV-PS3-BKF-001

Civil

Trench backfill and compaction CH 0+000-0+180

150/350 m3

42.9%

Ongoing

PIP-PS3-SPT-030

Piping

Pipe support secondary steel erection

55/100 ea

55.0%

Ongoing

ELE-PS3-TR-005

Electrical

Cable tray installation Piperack Tier 2

100/200 m

50.0%

Ongoing

EQP-PS3-SKD-002

Static/Rotating Equipment

Chemical Dosing Skid SK-02 positioning

1/1 ea

100.0%

Complete

Quality, constraints and next shift

Skid SK-02 alignment verified against baseplate drawing.

Constraint / action

Backfill compaction test results pending lab confirmation before next lift.

Next shift

Continue trench backfill lifts. Begin skid SK-02 piping tie-in.

Prepared by: A. Das, Site Supervisor